

BHS Phasing Schedule  
January 26, 2010

1. Phase 1A includes the Classroom Tower, renovations to the auditorium and music rooms, new spaces constructed near the music rooms, and the public entrances to the hallway that separates the field house from the auditorium. The current completion date for this work is November 18, 2010, with the possible exception that the music rooms could be available September 1, 2010.
2. Phase 1B includes the locker rooms, upper gym and adjacent classrooms, B & G areas, and the new kitchen. The target date for these is April 22, 2010.
3. Phase 1C includes the cafeteria and current kitchen. The start date for this is April 26, 2010, and substantial completion is scheduled for March 8, 2011.
4. Phase 1D includes the field house, which would also begin renovations on April 26, 2010, with a substantial completion date of November 19, 2010.
5. The work of removal of hazardous materials, followed by demolition, would likely begin in mid-October, timed in a way so that work would proceed smoothly from the Patton Wing to the rest of the wings once we have moved out. Completion of this work plus the final site work is targeted for December 16, 2011.